

North Miami Beach Traffic Studies

- NE 164th St from NE 29th Ave to NE 35th Ave (Eastern Shores)
 - Caltran Study results provided to the City on 11/15/25.
- 15240 NE 10th Ct (Oak Grove)
 - Caltran Study results provided to the City on 11/15/25.
- Temporary Speed Humps Study – Various Locations
 - CMA/Caltran proposal in development.
 - Need City clarification on NE 168th request. RE: email from Kerlyne dated 10/1/25 with follow up question from Ben on 10/8/25.
- NE 157th Terr Traffic Study (Aqua Bowl)
 - Caltran Study results provided to the City on 1/5/26.

North Miami Beach Traffic Calming Projects

- NE 12th Ave and NE 155th St Roundabout (Oak Grove)
 - 50% plans submitted to City on 2/16/2024.
 - CMA has been idle on this since this submittal.
- NE 15th Ave and NE 164th St Pedestrian Crosswalk (City Center)
 - 100% plans complete.
 - 1 comment remains from DTPW permitting related to RRFB power source
 - Need City to confirm agreement to maintain solar powered RRFBs in order to close out comments on permit submittal.
- NE 26th Ave Sidewalk and Raised Crosswalks (Western Eastern Shores)
 - 100% plans submitted to City on September 27th, 2025.
 - Permits are scheduled to be final by March 10th, 2026.
 - Signed and sealed plans and documents for construction currently scheduled to be available 13th, 2026.
- NE 180th St., Speed Humps east and west of NE 13th Ave (Sunray West)
 - 100% plans submitted to City on November 11th, 2025.
 - Permits are scheduled to be received by February 19th, 2026.
 - Signed and sealed plans and documents for construction currently scheduled to be available February 24th, 2026.
- NE 35th Ave Raised Intersections and crosswalks (Eastern Shores)
 - 100% plans submitted to the City on January 16th, 2026
 - Permits are scheduled to be final by March 10th, 2026.
 - Signed and sealed plans and documents for construction currently scheduled to be available March 13th, 2026.
- NE 13th Ave Raised Intersections (Oak Grove)

- Received comments from City for 50% plans on January 2th, 2026. More information needed on speed hump request.
- Permits are scheduled to be received by March 4th, 2026.
- Signed and Sealed plans and documents for construction currently scheduled to be available March 9th, 2026.
- NE 2nd Ave and 171st Raised Intersection (Uleta)
 - 100% plans submitted to City for review on January 20th, 2026.
 - City comments scheduled to be addressed by February 5th, 2026.
 - Permits are scheduled to be final by March 17th, 2026.
 - Signed and Sealed plans and documents for construction currently scheduled to be available March 19th, 2026.
- NE 9th Court Traffic Calming (speed hump and curb ramp replacements (Carl Byoir)
 - 100% plans submitted for City review on January 20th, 2026.
 - Permits are scheduled to be received by February 26th, 2026.
 - Signed and sealed plans and documents for construction currently scheduled to be available March 3rd, 2026.
- NE 168th Street and NE 8th Ave Traffic Circle (Pan Uleta)
 - 50% plans will be ready for City review on February 6th, 2026.
 - Permitting will commence once Chen Moore receives the City's comments.
 - 100% plans submittal estimated for March 31st, 2026.
 - Permits are scheduled to be final by May 19th, 2026.
 - Signed and Sealed plans and documents for construction currently scheduled to be available May 22nd, 2026.